

# IT Projects

Location	Project	IT Project Submission	Date Requested	Steps Needed	Current Step	Est. Completion Date	Status	Notes
Computer Lab 108	<i>Refresh lab</i>						Completed	
Campus-Wide	<i>Permanent Fix to WiFi</i>						Completed	
Classrooms	Update instructor workstations					Summer 2024		
Apparatus Bay	WiFi in App. Bay					Fall 2024		
1st Step Center	New Projector				Pending Room Availability			
AD2 & AD9	<i>Bring printers online</i>						Completed	
AD9	<i>Add Mac Studio Computers</i>						Completed	
A+D Complex	<i>Fix Sound Issue in all classrooms</i>						Completed	
	<i>Need 6 new faculty laptops</i>						Completed	
LS Division Office	<i>Faculty computer workstation</i>						Completed	
LS2, LS3, LS4	Refresh computers						In Progress	
LS1, LS2, LS3, LS4	Replace projectors						In Progress	
Labs in LS Prep Rooms	Refresh computers						Pending	
Lab in LA Prep Room	<i>Refresh computers</i>						Completed	
Athletics	<i>Purchase of 3 iPad Pros</i>						Completed	
Condor Hall	<i>CH342 computers</i>						Completed	
Athletics	HUDL Install						In Progress	1 of 2 complete
LS-16	project							
Phys Sci Workroom & Marine Center	Printers not connected properly							
PE5	<i>Sound system</i>						Completed	
LA-19 Projector							Completed	
Auto Tech	Classroom projectors						In Progress	
	<i>Laptops</i>						Completed	
Bistro & Café	<i>POS System</i>						Completed	
Dental	<i>Digital scanner &amp; specialized laptop</i>						Completed	

Updated 9/16/2024

# M&O Projects

Location	Project	Work Type	Requested	Steps Needed	Current Step	Est. Completion Date	Status	Notes
LA-7	LA-7	Capital Improvement (Space Modernization)	Fall 2022	Design DSA Review Contracting BoT Approval Construction Closeout	Construction	Fall 2024	In Progress	Longer lead time than expected for strut.
CH Mezzanine	Mezzanine Office Build	Capital Improvement (Space Modernization)	Spring 2023	Design DSA Review Contracting BoT Approval Construction Closeout	DSA Review (Final)	Fall 2024	In Progress	Pre-Con mtg held 9/5; Space is prepped, awaiting release of stamped drawings to begin construction
Soccer Stadium	Stadium Lights	Capital Improvement (New Construction)	Fall 2022	Design DSA Review Contracting BoT Approval Construction Closeout	Design	Summer 2025	In Progress	DSA rejected initial submission.
Behind PE	Outdoor Training Center (OTC)	Capital Improvement (New Construction)	Fall 2022	Design DSA Review Contracting BoT Approval Construction Closeout	Design / DSA Review (Initial)	Summer 2025	In Progress	
Marine Center	Relocation & Renovation	Capital Improvement (Space Modernization)	Spring 2024	Design DSA Review Contracting BoT Approval Construction Closeout	Design	Summer 2025	In Progress	
Auto Tech	Site Improvements & Install	Capital Improvement (New Construction)	Spring 2022				Completed	
A+D	New Class Spaces	Capital Improvement (New Construction)	Fall 2023				Completed	
LS Science Wing	LS Hallway Painting	Public Maintenance Project (Informal Bidding)	Fall 2022				Completed	
Welcome Center	Window tinting	Public Maintenance Project (Negotiated Contract)	Spring 2022				Completed	

LLRC	<i>LLRC Copy room changes</i>	Work Request	Spring 2022	Define Scope Demo Repair/Clean FFE Order	Repair /Clean FFE design/order	Fall 2024	In Progress	
LLRC	Move bolted desk	Work Request	Spring 2022				Unknown	Need a work request submission or # to reference
Student Lounge	Air conditioning	Work Request					Unknown	Need a work request submission or # to reference
CH307	Conference Room	Work Request	Spring 2023				CANCELLED	REQUEST NO LONGER NEEDED
LA-19	Move mezzanine desks to LA-19	Work Request	Spring 2023				Completed	
Dental	Dental Benches	FFE	Summer 2023				Completed	

Updated 9/16/2024